sapience
Consultants and Engineers
(Building, Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph. 9448853634, 8762194386.
Email: sapiencebangalore@gmail.com

Name of Work :: Comprehensive development of Roads and Drains in Ward no 17 Rajarajeshwari Nagara Assembly Constituency Under PACKAGE - 2019-20-RRN-DIV(03), BBMP, Bangalore

Name of Client	:	**Executive Engineer,** R R Nagar Division , BBMP, Bangalore.
Contractor/Agency	:	**Sri. H B Rajendra,** Contractor, Bangalore.
Total Cost	:	Rs. 250.38 Lakhs
Date of Inspection	:	04.07.2022
Reference number	:	EE/RRND/Wo.No/000084/2020-21
Status of Bill	:	3rd and Part Bill
In the Presence of	:	(a) **Assistant Engineer, Ward No.17,** BBMP, Bangalore.
	:	(b) **Mr. Abhilash,** Engineer M/s Sapience Consultants and Engineers, Bangalore

Compliance Report

Sl.No	Description of the Item	Unit	Qty		Comments / observations
2	Excavation for road, drains and similar works Earthwork excavation by manual means in ordinary soil	Cum	3512.84	:	Work done upto the billed Quantity and Quality is satisfactory.
3	Plain cement concrete 1:3:6 mix with crushed stone aggregate 40 m nominal size mechanically mixed,	Cum	747.70	:	Work done upto the billed Quantity and Quality is satisfactory.
4	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal	Cum	359.24	:	Work done upto the billed Quantity and Quality is satisfactory.
5	Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting,	Ton	27.44	:	Work done upto the billed Quantity and Quality is satisfactory.
6	Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar,	Sqm	47.16	:	Work done upto the billed Quantity and Quality is satisfactory.
9	Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm	Cum	82.61	:	Work done upto the billed Quantity and Quality is satisfactory.

For SAPIENCE CONSULTANTS

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(Building, Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448053634, 8762194306.
Email: sapiencebangalore@gmail.com

Sl.No	Description of the Item	Unit	Qty		Comments / observations
10	Providing & laying precast drain cover slab of 100 mm thickness in CM 1:3 including cost of all	Sqm	432.90	:	Work done upto the billed Quantity and Quality is satisfactory.
11	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing	Sqm	1663.03	:	Work done upto the billed Quantity and Quality is satisfactory.
12	Providing two line dressing to granite stone slab / granite stone masonry as per specifications. KBS	Sqm	1659.13	:	Work done upto the billed Quantity and Quality is satisfactory.
13	Providing chamfering edges to stone slab 2.5 cms. Wide as per specifications. (only chamfered	Sqm	524	:	Work done upto the billed Quantity and Quality is satisfactory.
14	Providing and Fixing RCC Precast Cover Slab of 250 mm Thick for Drains in Cement Concrete M-20	Sqm	572.58	:	Work done upto the billed Quantity and Quality is satisfactory.
16	Providing and fixing pre cast solid concrete kerb stones of size 450x150x500 mm made out of CC	Sqm	2557.33	:	Work done upto the billed Quantity and Quality is satisfactory.
17	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new	Sqm	767.20	:	Work done upto the billed Quantity and Quality is satisfactory.
18	Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting	Cum	1030.08	:	Work done upto the billed Quantity and Quality is satisfactory.
19	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse	Cum	303.67	:	Work done upto the billed Quantity and Quality is satisfactory.
21	Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt	Cum	16.2	:	Work done upto the billed Quantity and Quality is satisfactory.
30	Providing and Constructing dry lean cement concrete mix CC 1:5:10 base with OPC 25mm and down size graded granite metal coarse	Cum	16.2	:	Work done upto the billed Quantity and Quality is satisfactory.
31	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 over a prepared base with OPC coarse	Cum	16.2	:	Work done upto the billed Quantity and Quality is satisfactory.
32	Vaccum de-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including	Sqm	108	:	Work done upto the billed Quantity and Quality is satisfactory.

For SAPIENCE CONSULTANTS

ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(Building, Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386.
Email: sapiencebangalore@gmail.com

Sl.No	Description of the Item	Unit	Qty		Comments / observations
EIRL 1	Supplying, laying and jointing HDPE pipes of specified grade and conforming to IS 4984-1995 with latest amendments and conveyingto	Rm,t	1900	:	Work done upto the billed Quantity and Quality is satisfactory.
EIRL 2	Supplying, laying and jointing HDPE pipes of specified grade and conforming to IS 4984-1995 with latest amendments and conveyingto	Rm,t	2110	:	Work done upto the billed Quantity and Quality is satisfactory.
EIRL 3	Providing fusion welding Jointing for HDPE Pipes Grade PE-80 / PE-100 conforming to IS 4984-1995, of specified dia. etc. for:	Rm,t	1900	:	Work done upto the billed Quantity and Quality is satisfactory.
EIRL 4	Providing fusion welding Jointing for HDPE Pipes Grade PE-80 / PE-100 conforming to IS 4984-1995, of specified dia. etc. for:	Rm,t	2110	:	Work done upto the billed Quantity and Quality is satisfactory.

for SAPIENCE CONSULTANTS

Authorised Signatory

ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯೋಜನಾಪೂರ್ವ ಕಾಮ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.

Scanned with CamScanner